



September 2010

2010, Issue 10

NORTH KOOTENAI WATER DISTRICT

P.O. Box 2290 ~ 1841 W. Hayden Avenue ~ Hayden, Idaho 83835
(208) 772-3619 ~ (208) 762-0355 Fax

Visit us at: www.nkwsd.com

Board of Directors:


Tom Crimmins, Director/President
Alanna Grimm, Director/Secretary/Treasurer
Jack Hern, Director
Jim Omerso, Director
Shirley Stoller, Director/Vice-President

District Staff:

Mike Galante, District Manager
Phil Boyd, P.E., District Engineer, Welch Comer Engineers
Mike Ormsby, District Attorney, K&L Gates

Questions? E-mail us at: contactus@nkwsd.com

Board Meetings ~ Meetings are held at our office on the 1st and 3rd Thursday of each month at 12:30 p.m.



Conservation Tip:

If your shower fills a one-gallon bucket in less than 20 seconds, replace the showerhead with a water-efficient model.

Construction Projects

Avondale and Point Hayden Water Line Replacement Project ~ This project, as many of you know, has been very difficult and inconvenient for the residents in the Avondale and Point Hayden areas. The District realizes this and thanks you for your patience on this project.

Currently, mainline, services and road restoration have been completed in Phase 1 of this project. This includes Merman, Kensington, Trafalgar, and Avon Circle. Minor final details in this area have yet to be addressed. Phase 2 of the project is Avondale Loop, Brighton Court and Thames Court. Mainline is now complete and tested. Individual service lines and new meters are currently being installed. Pavement is scheduled for September for this section.

The Point Hayden mainline is nearly complete. By the time you read this newsletter, MDM will be installing new individual water service lines. Following the service lines will be paving. Anticipated completion of the entire project is late October.

Springrock Booster Pump Station ~ TML Construction of Hayden was the low bidder for this project. The District has awarded the contract, and TML broke ground on September 15th. The project completion date is January 15th, owing to the long manufacturing time for the standby generator, and the new booster pumps. These renovations will increase the water pressure in the Avondale area.

Echo Beach Pump Station ~ Lawrence Construction of Rathdrum was the low bidder for this project. The District Board awarded the contract at the September 2nd meeting. Construction of a new pump house, improved piping and electrical updates are scheduled to begin on September 23rd. Completion is anticipated for mid-December, 2010.

New Projects ~ The District has submitted an encroachment permit for the replacement of the existing 2" poly water line in Twin Lakes to the Idaho Department of Lands. After their review, and issuance of the permit, District staff will install a new 2" poly water line. The new line, fittings, and valves will be fusion welded together so that we don't have galvanized fittings to rust and corrode over time. Estimated installation is October 2010.

From the Field:

Digging ~ Remember, you must **call 811** before digging for any reason, at any depth, at least 48 hours prior to digging. If you don't, and you hit a utility, you may be billed for the repairs!

Locates Are Free, Repairs Are Not!

